



**VILLAGE OF LOS LUNAS**  
**PROJECT STATUS REPORT (PSR)**  
August 2021

**ADMINISTRATION**

**POLICE AND FIRE**

**1. Public Safety Radio System Upgrade**

Budgeted Amount: \$1,506,078 (FY 2021)

Budget Line Number: 11-405-5610 (General Fund)

Project Lead: John Gabaldon

- Scope of Work
  - To equip and furnish radio equipment at VRECC to allow the Village of Los Lunas to join the New Mexico DoIT 700 MHz statewide system.
  - Motorola is proposing to integrate the Los Lunas dispatch center into the NM DoIT ASTRO 25 Core. To facilitate the integration, a new microwave link is proposed from Dispatch to Capilla Peak. The proposal includes updates to the dispatch center, new network equipment, and a new IP Logging recorder/Archiving Interface Server.
- Status
  - Plateau is set to have the fiber connection between VRECC and NMDOIT on August 10, 2021.
  - The agreement between VRECC and NMDOIT for the new repeater site is in review by the State.
  - Motorola completed the testing and tuning of all radios.
- Schedule
  - Week of August 16 Motorola will program equipment in the FD and PD. During this time, all radios will be programmed, and staff will receive training.
  - Week of September 7 Motorola plans on starting installs in units and programming radios.
- Upcoming Tasks
  - Connect fiber at VRECC.
  - Schedule police and fire vehicles for the install.
  - Installation of the radio programming computers and PD and Station 2.
  - Install repeater and microwave at VRECC.
  - Install microwave at Capilla Peak tower site.



## **PARKS AND RECREATION**

### **2. Park Improvements**

Budgeted Amount: \$200,000 (FY 2022)

Budget Line Number: 11-441-5601 (General Fund)

Project Lead: Jason Duran

- Scope of Work
  - New Signs for Multiple Parks, \$50,000
  - Chester Skinner Basketball Court, \$40,000
  - Artistic Park Basketball Court and Playground, \$90,000
  - Enchantment Little League Landscaping, \$20,000
- Status
  - Currently in design phase for all items.
- Schedule
  - Construction to begin for basketball courts in August.
  - Order playground by September.
  - Begin landscaping in fall.
- Upcoming Tasks
  - Start designing signage for parks.
  - Find playground equipment appropriate for Artistic Park.

### **3. Parks Maintenance Building**

Budgeted Amount: \$600,000 (FY 2022)

Budget Line Number: 11-441-5603 (General Fund)

Project Lead: Jason Duran

- Scope of Work
  - Design and construct a new parks maintenance building at Daniel Fernandez Memorial Park.
- Status
  - Met with designer and have selected a location on current property for the building and have preliminary plans.
- Schedule
  - Final plans are completed and have been submitted for final approval
- Upcoming Tasks
  - Construction scheduled to start beginning of 2022.

### **4. Daniel Fernandez Park Improvements**

Budgeted Amount: \$2,300,000 (FY 2022) (\$600,000 legislative appropriation)

Budget Line Number: 31-441-5687 (Daniel Fernandez Park Improvements Fund)



Project Lead: Jason Duran

- Scope of Work
  - Plan, design and construct improvements to Daniel Fernandez Recreation Center, including a second gymnasium, locker rooms, restrooms, and multi-use classroom space.
- Status
  - Met with Molzen Corbin to review plans for building. Approval was given to finalize construction documents.
- Schedule
  - Complete construction documents by November 2021.
  - Place project out to bid in January 2022.
  - Begin construction in February/March 2022
- Upcoming Tasks
  - Continue working on construction documents.

#### 5. **Indoor Aquatic Center, Design**

Budgeted Amount: \$250,000 (FY 2022) (\$150,000 legislative appropriation)

Budget Line Number: 32-442-5517 (Aquatic Center Fund)

Project Lead: Jason Duran

- Scope of Work
  - Design new Indoor Aquatic Center adjacent to Daniel Fernandez Gym expansion.
- Status
  - Met with Molzen Corbin to review and update Aquatic Center design.
  - Currently approved Molzen to proceed to get project to 50% design completed. They will be hiring an aquatic specialist firm to help with design.
  - Estimated cost for project is \$20 million. This includes \$6 million of contingency due to unknowns (type of equipment, actual building structure, fluctuating construction costs, date on when it will be built). We will have a better idea of what actual cost will be as we get further along with design.
- Schedule
  - Have updated cost estimates by November 2021.
- Upcoming Tasks
  - Continue working with Molzen on design.

#### 6. **River Park Improvements**

Budgeted Amount: \$450,000 (FY 2022) (\$450,000 legislative appropriation)

Budget Line Number: 38-322-4009 (River Park and Bosque Improvements Fund)

Project Lead: Jason Duran



- Scope of Work
  - River Park/Bosque Open Space Master Plan, \$50,000, 38-441-5517
  - River Park Improvements (trails, river access, amenities, clean-up), \$400,000, 38-441-5690
- Status
  - South end of the River has been GPS and is being mapped. Also looking at an area on the south end where an additional trailhead can be added near the new bridge.
- Schedule
  - Begin clearing paths for new trail on south end in October.
  - Continue working on masterplan to include overlook at River Park and trailhead.
- Upcoming Tasks
  - Build additional trails and design new overlook to begin construction.

## 7. **Sports Complex Improvements**

Budgeted Amount: \$2,240,000 (FY 2022) (\$400,000 legislative appropriation)

Budget Line Number: 40-441-5691 (Sports Complex Improvements Fund), 11-492-6031 (General Fund)

Project Lead: Jason Duran

- Scope of Work
  - Lights on two fields, \$640,000, 40-441-5691, 11-492-6031
  - Artificial turf on two fields, \$1,600,000, 11-492-6031
- Status
  - Lights for field have been ordered.
  - Dirt work is continuing with drainage and base course to be installed in the next couple of weeks.
  - Turf should be delivered in 4 weeks.
  - Dugouts are currently under construction.
- Schedule
  - Currently on schedule to be completed by November 2021.
- Upcoming Tasks
  - Continue with construction.

## **LIBRARY AND MUSEUM**

### 8. **Library Property Acquisition**

Budgeted Amount: \$85,000 (FY2022)

Budget Line Number: 11-408-5610 (General Fund)

Project Lead: Cynthia Shetter



- Scope of Work
  - Possible purchase of vacant property on east side of library, and ditch easements from neighboring homes.
- Status
  - Directed by Council at Virtual Council Workshop/Retreat on March 27, 2021, to put funding in FY 2022 budget for library property acquisition.
  - Spoke to Larry Guggino on 5/15/2021 to see if survey had appraisal amounts. He stated we have an appraisal but it was too old. Appraisals take about two months. He also stated I should contact the NMDOT to see if they would turn over rights to Sais Park that is situated on the corner of the Sais property to the east of the library.
  - Appraiser quoted \$11,000 because five properties have to be appraised.
  - Contacted Larry Guggino for additional contacts for appraisals. He suggested utilizing the property tax values to determine a price. I asked him to move forward on that.
- Schedule
  - Seek appraisal in May 2021.
  - Contact NMDOT in July 2021.
  - Seeking property tax values in lieu of appraisals August 2021
  - Present Mayor and Council appraisal information to determine if we make offer on properties.
- Upcoming Tasks
  - Obtain property tax values.
  - Speak to NMDOT.

#### **9. Library STEM Facebook Grant**

Budgeted Amount: \$175,000 (FY19-20 Adjusted Budget)

Budget Line Number(s): 11-380-4023, 11-408-5510, 11-408-5511, 11-408-5517, 11-408-5525, 11-408-5570 (General Fund)

Project Lead: Cynthia Shetter

- Scope of Work
  - Create a modern teen STEM center and equip it with new robotic kits, iPads, charging carts, displays, and furniture.
  - Update and add additional computers, peripherals, printers, Wi-Fi, furniture, cabling, and painting.
  - Create portable teen STEM center for Parks & Recreation Department that features iPads, charging cart, and robotic kits.
  - Contract with educator to create after school STEM programming.



- **Status**
  - The Friends of the Los Lunas Public Library and the Museum of Heritage & Arts has issued the \$175,000 to the library and a line item has been created to track the disbursement of the funds.
  - Purchased Ipads and PCs.
  - Repainted teen room and computer lab.
  - Lab stations and chairs received.
  - Television displays mounted.
  - Book shelves mounted.
  - Cat-6 and electrical installed.
  - 12 PCs installed. Waiting for IT to install software link to system. 8 PCs remain to be installed.
  - JAMF was purchased to remotely control iPads. Waiting for IT to deploy and train staff.
- **Schedule**
  - August 5, 2019 submitted proposal. Takes up to eight weeks to process.
  - September 14, 2019 the Friends provided the Facebook funding agent with account information and are waiting for the funds to be dispersed.
  - Friends organization signed contracts and received word that \$175,000 will be transferred to their account after December 1, 2019.
  - February 2020 place orders for new equipment and furniture.
  - March 2020 begin renovation of teen room and current computer lab.
  - April 2020 purchase equipment and furniture.
  - May 2020 ordered additional equipment, furniture and install equipment.
  - June ordered STEM robotics, task chairs, charging station, Wi-Fi antennae, printers, and displays
  - August 2020 Obtain quotes for installing Cat-6 and additional electrical outlets.
  - Contract with educator to teach STEM activities. (Delayed due to COVID-19).
- **Upcoming Tasks**
  - IT will install remaining computers and software.
  - Waiting for IT to deploy software and train staff.

## **COMMUNITY DEVELOPMENT**

### **10. Gallegos/Archuleta House Stabilization and Preservation**

Budgeted Amount: \$40,000 (FY 2022)

Budget Line Number: 16-411-5650 (Lodgers Tax Fund)

Project Lead: Erin Callahan

- **Scope of Work**



- Develop and carry out necessary work to stabilize and preserve the historic Gallegos/Archuleta House for future Route 66 Museum and Visitor Center.
- Status
  - Facilities Maintenance will be removing some of the flooring in the house, tentatively the week of 7/12/2021. After the floor joists are exposed, the historic preservation contractor will be visiting the site again to finalize the scope of work.
- Schedule
  - TBD
- Upcoming Tasks
  - Remove flooring, schedule with contractor.

## **STREETS AND INFRASTRUCTURE**

### **11. Streets Division Building Addition w/Solar**

Budgeted Amount: \$250,000 (FY 2022)

Budget Line Number: 11-406-5650 (General Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - To construct 700 square feet to the existing street maintenance building. It will consist of a new break room and workstation with a mini lobby; in addition, to a photovoltaic power system will be constructed to the roof of the building.
- Status
  - Met with consultant and discussed the proposed layout of additional space needed.
- Schedule
  - August 2021 – Design kickoff
  - November 2021 – Design completed
  - February 2022 – Award construction bid
  - March 2022 – Start construction
  - June 2022 – Substantial completion
- Upcoming Tasks
  - Approve preliminary design plans. If approved, start full design process.
  - Meet with Affordable Solar Consultant and review photovoltaic expectations.

### **12. Edeal Rd/NM 6 Intersection Improvements**

Budgeted Amount: \$950,000 (FY 2022)

Budget Line Number: 11-406-5690 (General Fund)

Project Lead: Michael Jaramillo





- Scope of Work
  - To construct a new signalized traffic intersection with turn lanes and concrete medians. Funds will cover the cost of materials and labor. A small section of private property may need to be acquired. Molzen Corbin completed the design in FY 2021.
- Status
  - Will meet with Molzen Corbin to discuss project goals and objectives. Have a meeting with external stakeholders (private property) within project improvement area. Will discuss project schedule with NMDOT and obtain concurrence of Edeal Rd/NM 6 intersection improvements.
- Schedule
  - August 2021 – Internal and external stakeholders meeting.
  - September 2021 – Meet with NMDOT to discuss project goals and objectives.
  - October 2021 – Process any easements and/or property acquisition, including, a development agreement with external stakeholders.
  - November 2021 – Obtain bid(s) from various NM State GSD Contractor(s).
  - January 2022 – Construction start
  - June 2022 – Substantial completion
- Upcoming Tasks
  - Hold various internal and external stakeholder meetings.

### **13. Main St Landscaping Improvements/Canal to Los Cerritos**

Budgeted Amount: \$100,000 (FY 2022)

Budget Line Number: 25-406-5601 (Infrastructure Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - Landscaping improvements on Main Street between Canal and Los Cerritos Road in front of the New Mexico State Campus to include sidewalk replacement, irrigation, trees, plants, rock, and park benches.
- Status
  - Contractor has started the concrete sidewalk replacement. Will finish all sidewalk replacements by the end of August 2021.
  - Staff have started to replace the outdated concrete light bollards with the new poly plastic LED units. We are replacing all light bollards (15 units); pictures will follow.
- Schedule
  - November 2019 – 80% Design review





- August 2020 – 100% Design; however, sent back to Molzen Corbin to scale down scope of project.
- December 2020 – Construction start; delayed until updated landscape maintenance agreement approved in July 2021.
- November 2022 – Substantial completion
- Upcoming Tasks
  - Obtain purchase order for park benches, and trash receptacles and order.
  - Submit final landscape plans for NMDOT approval.

#### **14. 2019 COOP – Maestas and Castillo Road Improvements**

Budgeted Amount: \$126,755 (FY 2022)

Budget Line Number: 25-406-5602 (Infrastructure Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - Repave roadway on Maestas and Castillo, including replacing non-conforming ADA sidewalks and storm drainage.
- Status
  - Design has been finalized and approved by NMDOT.
  - Submitting final project certifications. Once approved by NMDOT, the contractor can start the project.
- Schedule
  - January 2021 – Design
  - August 2021 – Construction start
  - December 2021 – Substantial completion
- Upcoming Tasks
  - Waiting on NMDOT approval to start the construction.
  - Submit NMDOT disbursement \$90,000. The Village can submit this disbursement prior to the start of the project.

#### **15. 2022 COOP: Entrada Road Improvements**

Budgeted Amount: \$120,000 (FY 2022)

Budget Line Number: 25-406-5603 (Infrastructure Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - To improve the roadway condition through pulverizing the asphalt and repaving the roadway, including, repairing any ADA sidewalk deficiencies.
- Status
  - Submitted NMDOT ARF Agreement



- Meet with consultants to discuss and develop project schedule goals and objectives.
- Schedule
  - September 2021 – Design start
  - December 2021 – Design completed
  - February 2022 – Construction start
  - June 2022 – Substantial completion
- Upcoming Tasks
  - Meet and discuss project with NMDOT and the consultants.

#### **16. Parking Lot/Drainage Improvements (FY 2020)**

Budgeted Amount: \$250,000 (FY 2020)

Budget Line Number: 25-406-5612 (Infrastructure Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - Storm water lift station repairs (pumps and control boards), \$30,000 - **Completed**
  - Replace SCADA system Three lift stations, \$75,000 – **Completed**
  - Repair storm drainage systems (materials-rock and filter fabric), \$10,000 – **Completed**
  - Replace concrete parking at Street Maintenance Yard, \$25,000 – **Completed**
  - Install new asphalt parking at Fleet Maintenance, \$65,000 – Design completed, project awarded, construction start March 2021. **Update** – Obtained quote from approved NMGSD agreement; Valley Fence stated it will be 4 weeks before the start and complete the project due to the work backlog.
  - Repair Los Cerritos Park parking lot (south side), \$25,000 – **Completed**
  - Repair storm drains at Sandoval, Schmidt, Otero, and Sichler Roads, \$20,000 – **Completed**
- Status
  - Obtained quote from approved NMGSD agreement; Valley Fence stated it will be 4 weeks before the start and complete the project due to the work backlog.
- Schedule
  - August 2019 – develop projects
  - October 2020 thru June 2021 – award various projects
- Upcoming Tasks
  - Complete final Fleet Maintenance parking improvements October 2021.



### **17. Parking Lot/Drainage Improvements (FY 2021)**

Budgeted Amount: \$250,000 (FY 2021)

Budget Line Number: 25-406-5612 (Infrastructure Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - Repair storm drain outlets on NM 6 Bridge due to access and recent construction, \$10,000 – **Completed**
  - Repair parking lot at new Public Works Office, \$40,000 – **Completed**
  - Repair Fire Station #1 drainage and parking lot, \$40,000 **Update** – Design completed, obtaining project estimate. The Fire Chief informed PW that they have access to a grant that can pay for additional property improvements at the Fire Station. We are obtaining quotes for a security fence with automated gate controls.
- Status
  - See Scope of Work.
- Schedule
  - TBD
- Upcoming Tasks
  - Submit grant information with additional site improvements.
  - Await a decision from the Fire Chief on the next step to proceed.

### **18. Parking Lot/Drainage Improvements (FY 2022)**

Budgeted Amount: \$115,000 (FY 2022)

Budget Line Number: 25-406-5612 (Infrastructure Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - Relocate Helen Court retention pond, \$115,000
- Status
  - Meet with engineer to design the relocation of Helen Court retention pond.
- Schedule
  - Obtain a Professional Services Task Order from consultant
  - September 2021 – Design start
  - November 2021 – Design review
  - December 2021 – Advertise for bids
  - January 2022 – Bid award
  - March 2022 – Construction start
  - May 2022 – Substantial completion
- Upcoming Tasks



- Meet with internal and external stakeholders in review goals and objectives of the project.

#### **19. MRA Infrastructure Development: 10.5-acre Village Property South of SODA**

Budgeted Amount: \$125,000 (FY 2022)

Budget Line Number: 25-406-5620 (Infrastructure Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - Adjust the property entrance and connect the center road in the parcel south of SODA, and make other potential minor utility adjustments, as needed, to allow for better circulation for both SODA and future development on the south parcel, while allowing both to utilize infrastructure to the best of their advantage.
- Status
  - Meet with consultants to discuss and develop project schedule and goals and objectives.
- Schedule
  - September 2021 – Design start
  - December 2021 – Design completed
  - February 2022 – Construction start
  - June 2022 – Substantial completion
- Upcoming Tasks
  - Meet and discuss project with the consultants.

#### **20. MRA Infrastructure Development: 5-acre Village Property East of Transportation Center**

Budgeted Amount: \$350,000 (FY 2022)

Budget Line Number: 25-406-5621 (Infrastructure Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - Build a public road with water and sewer utilities connecting Helen Circle to Los Lentes Rd. This is a key parcel identified for affordable multifamily housing in our Transportation Center area, but due to its size and connection to Los Lentes we would require that a future developer build and dedicate a public road with public infrastructure, which is costly for an affordable housing project. These infrastructure improvements will also allow a sewer line adjustment that is impacting Roberts Circle, in addition to providing a benefit to future development.
- Status



- Meet with consultants to discuss and develop project schedule goals and objectives.
- Schedule
  - September 2021 – Design start
  - December 2021 – Design completed
  - February 2022 – Construction start
  - June 2022 – Substantial completion
- Upcoming Tasks
  - Meet and discuss project with the consultants.

## **21. Right-of-Way Improvements (FY 2021)**

Budgeted Amount: \$300,000 (FY 2021)

Budget Line Number: 25-406-5641 (Infrastructure Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - To improve deficient roadways surfacing, striping, and/or equipment used to move pedestrian or vehicle traffic.
- Status
  - Repair (pulverize and pave) sections of roadway on Desert Willow – **Completed**
  - Repair (drainage improvements and sidewalk replacements) sections of Blue Sage and Sand Sage, \$105,000 – **Completed**
  - Bixby Electric has been awarded the HAWK Signal improvements on NM 314 and Otero. This will replace the current pedestrian crosswalk signal with an updated version not available in 2014, \$100,051.00. **Update:** NMDOT has approved the improvements, and we have obtained a revised bid from Bixby Electric, \$104,000. Awaiting NMDOT for the start of replacement. Issued Purchase Order to start replacement. Approved project submittals regarding project materials. Project construction expected to start August 2021 with completion by October 2021.
- Schedule
  - August 2020 – Design approval by NMDOT for HAWK signal
  - February 2021 – Construction start
  - October 2021 – Construction complete
- Upcoming Tasks
  - Because of manufacturer shortages, Bixby is hoping the materials will arrive by the end of August 2021.
  - Actual construction start.



## **22. NM 314 Bike/Pedestrian Improvements (Main St to James St)**

Budgeted Amount: \$1,850,000 (FY 2021)

Budget Line Number: 25-406-5648 (Infrastructure Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - Sidewalk, multi-purpose path, lighting, irrigation and landscaping improvements on both side of NM 314 between NM 6 and Railroad Avenue.
- Status
  - As-builts received and scanned into our system.
  - Final payment was paid in the amount of \$18,000; however, we short-paid their invoice (\$43,006.08) due to liquidated damages because the project was required to be closed-out by July 2021. In addition, the contractor did not supply the required documentation on various materials utilized within the project. NMDOT will not reimburse the Village for product or materials that do not display the haul tickets or bill or Buy America requirements.
- Schedule
  - August 2019 – 100% design reviewed and approved by NMDOT
  - October 2019 – Bid advertisement
  - November 2019 – Bid award by Council
  - December 2019 – Notice of Award and Notice to Proceed issued to contractor
  - April 2020 – Construction start
  - June 2021 – Substantial completion
- Upcoming Tasks
  - Submit NMDOT reimbursement #11 and #12 final.
  - Await final disbursements from NMDOT.
  - Await final NMDOT close-out letter.

## **23. Local Street Improvements (FY 2021)**

Budgeted Amount: \$1,000,000 (FY 2021)

Budget Line Number: 25-406-5652 (Infrastructure Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - Improve roadway condition through removal and replacement of roadway surfacing, including any utility or sidewalk deficiencies.
- Status
  - Based on the most recent Pavement Condition Index (PCI) Study, the following roads are scheduled for improvements in the FY 2021 budget:
    - Appaloosa Road, \$125,000 - Design complete





- Cinder Road, \$65,000 - Design complete; obtained bid, \$86,000; project in construction.
  - Mesa Cruzada/Mesa Loop, \$125,000 - Design complete; obtained bid, \$142,000; awaiting project start.
  - Willow/Nieto Road, \$125,000 - Design complete; awaiting bid
  - Gensen Drive, \$150,000 - Design complete; awaiting bid
  - Mission Road, \$70,000 - In design, design completed, awaiting bid
  - Rivas Road, \$65,000 - Design complete; obtained bid, \$106,000; construction started
  - Camino de Higino, \$65,000 - Design complete; obtained bid, \$154,000; scheduling construction start.
  - Pandora Drive, \$150,000 - In design
- Schedule
  - October 2020 - Develop construction documents (specifications, contract book, etc.); advertise for bids.
  - March 2021 thru July 2022 - Construction ongoing
  - July 2022 - Substantial completion of all approved projects.
- Upcoming Tasks
  - Provide public notice of upcoming construction projects.

#### **24. Local Street Improvements (FY 2022)**

Budgeted Amount: \$785,000 (FY 2022)

Budget Line Number: 25-406-5652 (Infrastructure Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - Improve roadway condition through removal and replacement of roadway surfacing, including any utility or sidewalk deficiencies.
- Status
  - Based on the most recent Pavement Condition Index (PCI) Study, the following roads are scheduled for improvements in the FY 2022 budget:
    - Don Diego Street/Main to South Los Lentes, mill and inlay road, \$70,000
    - North Los Lentes/Main to Taylor Road, mill and inlay road, \$200,000
    - Gerald Chavez Lane, mill and inlay road, \$85,000
    - Kingsbury Circle, mill and inlay road, including ADA ramps and curbs, \$275,000
    - Coronado Lane, mill an inlay road, including ADA ramps and curbs, \$155,000
- Schedule





- August 2021 – Design start
  - December 2021 – Construction Start
  - June 2022 – Substantial completion
- Upcoming Tasks
  - Meet with consultant and discussed project scopes and project timelines.

#### **25. 2019 COOP: Camino Del Rey Court Improvements**

Budgeted Amount: \$140,000 (FY 2022)

Budget Line Number: 25-406-5654 (Infrastructure Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - To improve the roadway condition through pulverizing the asphalt and repaving the roadway, including repairing any ADA sidewalk deficiencies.
- Status
  - Submitted NMDOT ARF Agreement
  - Meet with consultants to discuss and develop project schedule and goals and objectives.
- Schedule
  - September 2021 – Design start
  - December 2021 – Design completed
  - February 2022 – Construction start
  - June 2022 – Substantial completion
- Upcoming Tasks
  - Meet and discuss project with NMDOT and the consultants.

#### **26. 2022 MAP LGRF: South Los Lentos to Huning Lateral (NEW)**

Budgeted Amount: \$526,972 (FY 2022)

Budget Line Number: 25-406-5658 (Infrastructure Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - Planning, design, construction, reconstruction, pavement rehabilitation, construction management, drainage, and misc. improvements.
- Status
  - Obtained construction agreement from NMDOT for signatures.
  - Signed Molzen Corbin Professional Services Task Order for planning, design, engineering, and construction management in the amount \$85,000.
- Schedule
  - September 2021 – Design Start



- November 2021 – 30% design completed
  - January 2022 – 60% design completed
  - March 2022 – 100% design completed
  - April 2022 – Advertisement for bids
  - May 2022 – Council award
  - July 2022 – Construction start
  - October 2022 – Substantial completion
- Upcoming Tasks
  - Meet with Molzen Corbin to review the Village's goals and objectives. Submit a project schedule to NMDOT for review and approval.

**27. NM 6 Trail/Sun Ranch Village Rd to Jubilee**

Budgeted Amount: \$515,000 (FY 2022)

Budget Line Number: 25-406-5661 (Infrastructure Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - Design and construct multi-use trail along NM 6 from Sun Ranch Road to Jubilee Blvd, including signage, striping, drainage, landscaping, and lighting.
- Status
  - Submitted reimbursement #4 for design to NMDOT.
  - Held 95% PS&E with NMDOT. Working to finalize design concerns.
  - Submitted and approved design extension request for an additional three (3) months; September 2021 the design needs to be completed.
- Schedule
  - December 2020 - Design start
  - May 2021 - 90% design completed
  - August 2021 – Advertisement for bids
  - September 2021 – Council award
  - October 2021 – Construction start
  - April 2022 – Substantial completion
- Upcoming Tasks
  - Finalize 100% design so we can advertise the project now in late September 2021.

**28. NM 314 Bike/Pedestrian Improvements: Romeroville to Griego Rd**

Budgeted Amount: \$2,340,824 (FY 2022)

Budget Line Number: 25-406-5663 (Infrastructure Fund)

Project Lead: Michael Jaramillo



- Scope of Work
  - Multi-purpose path, lighting, irrigation and landscaping improvements on one side of NM 314 from Romeroville to Griego Road.
- Status
  - In design; awaiting 60% design review.
  - Submitted reimbursement #4 to NMDOT.
  - Submitted design extension request for three (3) months. Approved until October 2021.
- Schedule
  - December 2020 - Design start
  - August 2021 - 90% design completed
  - September 2021 – 100% PS&E design review with NMDOT
  - November 2021 – Advertisement for bids
  - January 2022 – Council award
  - March 2022 – Construction Start
  - August 2022 – Substantial completion
- Upcoming Tasks
  - Submit reimbursement #5 for design.
  - Obtain ROW, utility, and railroad certifications.
  - Meet with NMDOT to discuss 60% PS&E review – August 2021

## **29. NMDOT – Los Lentos SE/Transportation Center Bike Path**

Budgeted Amount: \$375,000 (FY 2022) \$1,098,000 total project cost

Budget Line Number: 25-406-5669 (Infrastructure Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - Design and Construct a Pedestrian Path connection in the Carson/Aspen/Los Lentos neighborhoods to the Los Lunas Transportation Center. Complete the process through the NMDOT process for Federal Funding.
- Status
  - **Update:** Project has changed. NMDOT is suggesting the project get de-federalized and reimburse NMDOT \$175,000 in design funds.
  - Project has been delayed because of the environmental certification; the abandoned ditch will need to be studied for Indian artifacts. However, the FHWA states the Village can continue with this project on our own without Federal and NMDOT oversight.
  - Plans are 100% completed and approved.
- Schedule



- July 2021 – Obtain bid from the on-call contractor
  - August 2021 - Construction start
  - December 2021 - Substantial completion
- Upcoming Tasks
  - Send letter to de-federalize project and reimburse NMDOT \$175,000 in design funds. Approved.
  - Obtain MRGCD License Agreement to construct box culvert extension in November 2021.

### **30. NMDOT TIP: South Los Lentes/Aspen to Morris**

Budgeted Amount: \$1,300,000 (FY 2022)

Budget Line Number: 25-406-5679 (Infrastructure Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - Design roadway improvements on South Los Lentes Road from Aspen to Morris, including new ADA sidewalks and storm water drainage.
- Status
  - MRCOG has approved the transfer of funds from NM 6 Soil Mitigation Control Project to the South Los Lentes Improvements Project. Project may still be short \$225,000.
  - Obtained NMDOT 100% Design approval; the Village will be able to advertise this project for bids September 2021.
  - Submitted reimbursement #5 for design.
- Schedule
  - April 2020 - Design
  - November 2020 - 100% design
  - December 2020 - NMDOT PS&E approval
  - September 2021 - Advertise for bids
  - October 2021 - Bid award
  - November 2021 - Construction start
  - April 2022 - Substantial completion
- Upcoming Tasks
  - Advertise project in September 2021.

### **31. NMDOT TIP – I-25 Soil Mitigation Control**

Budgeted Amount: \$685,829 (FY 2022)

Budget Line Number: 25-406-5684 (Infrastructure Fund)

Project Lead: Michael Jaramillo



- Scope of Work
  - Installing soil erosion measures within the center medians of I-25.
- Status
  - Preparing to advertise the project in September 2021.
- Schedule
  - May 2021 - 100% design complete
  - August 2021 - Bid advertisement
  - September 2021 - Bid award
  - October 2021 - Construction Start
  - December 2021 - Substantial completion
- Upcoming Tasks
  - Advertise project for bid.
  - Obtain Council approval on low bidder.

### **32. Carson Drive Improvements, Design**

Budgeted Amount: \$500,000 (FY 2022)

Budget Line Number: 25-406-5690 (Infrastructure Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - To improve the roadway, water/sewer utility replacements, storm water and ADA sidewalk improvement condition through pulverizing the roadway and the development of storm water catchments, including repairing any ADA sidewalk deficiencies.
- Status
  - Meet with consultants to discuss and develop project schedule goals and objectives.
- Schedule
  - September 2021 – Design start
  - February 2022 – Design completed
- Upcoming Tasks
  - Meet and discuss project with NMDOT and the consultants.

### **I-25 INTERCHANGE/EAST-WEST CORRIDOR PROJECT**

### **33. I-25 Interchange/East-West Corridor – Design**

Budgeted Amount: \$6,500,000 (FY 2022)

Budget Line Number: 42-406-5667 (I-25 Interchange Fund)

Project Lead: Michael Jaramillo

- Scope of Work



- Complete design of new I-25 Interchange/East-West Corridor project.
- Status
  - Received notice of the 2021 INFRA Grant Award of \$25 million which was confirmed by the USDOT and U.S. Senators Martin Heinrich and Ben Ray Lujan
- Schedule
  - Will be in advertisement for construction by August - October 2022.
- Upcoming Tasks
  - Submit final reimbursement to VC for design

#### **34. I-25 Interchange/East-West Corridor – IACR Study**

Budgeted Amount: \$58,000 (FY 2022) (\$250,000 total project cost, \$250,000 legislative appropriation)

Budget Line Number: 42-406-5668 (I-25 Interchange Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - Complete Interchange Access Change Request (IACR) Study for the new I-25 Interchange/East-West Corridor project.
- Status
  - Awaiting final comments from FHWA on IACR. Cannot do much.
- Schedule
  - May 2020 - IACR is complete and will be re-submitted to NMDOT for review.
  - September 2020 - IACR was pushed back for a third review and approval.
  - January 2021 - A/B Study now approved by FHWA the IACR will be resubmitted for a fourth time. It is expected to be FHWA-approved by June 2021.
- Upcoming Tasks
  - Await FHWA comments on IACR; if approved, and after fourth submittal, then the Village will obtain permission to purchase ROW.

#### **35. I-25 Interchange/East-West Corridor – ROW Property Acquisition**

Budgeted Amount: \$3,957,182 (FY 2022)

Budget Line Number: 42-406-5675 (I-25 Interchange Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - Continue to acquire right-of-way (ROW) for the new I-25 Interchange/East-West Corridor project.
- Status
  - Obtained notice from NMDOT, if the Village would still like to pursue early acquisition of ROW, the Village has a path forward with options #4) Federally





Funded Early Acquisition, and Advance Acquisition Options and Requirements. The easiest would involve a CE for each parcel, which would be the cleanest and most efficient approach. It might not seem so with so many parcels, but if one parcel had CR issues, that would not hold up the others, for example. Our Environmental Bureau is on board with this approach.

- Schedule
  - Coordinate ROW purchase agreements with property owners June 2020 through July 2021.
  - Must be in advertisement for construction by June 2022.
- Upcoming Tasks
  - Met with NMDOT and discuss environmental review process; need concurrence so ROW team can start negotiating purchase of properties.
  - Submit ROW reimbursement #5 to NMDOT.

### **WASTE WATER TREATMENT PLANT (WWTP)**

#### **36. WWTP Drying Bed Rehab**

Budgeted Amount: \$125,000 (FY 2022)

Budget Line Number: 41-421-5621 (Water/Sewer Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - To remove drying bed material and replace liner with additional new material.
- Status
  - Meet with consultants to discuss and develop project schedule goals and objectives.
- Schedule
  - September 2021 – Design start
  - December 2021 – Design completed
  - January 2022 – Construction start
  - April 2022 – Substantial completion
- Upcoming Tasks
  - Discuss scope of the project with WWTP Supervisor.

#### **37. WWTP Sludge Management Improvements**

Budgeted Amount: \$400,000 (FY 2022), \$8,669,000 total project cost

Budget Line Number: 41-421-5623 (Water/Sewer Fund)

Project Lead: Michael Jaramillo

- Scope of Work





- Construct improvements to the Village's solids handling facilities including digester rehab, renovation of the existing thickener building and equipment, new thickening and dewatering building, new wash water pumping system, and other related modifications.
- Status
  - Submit loan disbursement #29.
  - Working to resolve issue, which has delayed our substantial completion. A TWAS Pump Motor Change at Sludge Thickener Building was required to support continued operation.
- Schedule
  - Contract Amount: \$8,569,000 (without NMGR)
  - Change Order No. 3 Contract Amount: \$8,909,000 (without NMGR)
  - Total Payments through December 2020: \$7,500,307 (without NMGR)
  - Phase II - Substantial Completion Date: June 2021
- Upcoming Tasks
  - Requesting final walk-thru with NMED, Molzen Corbin, and Contractor.
  - Requesting and submitting final close-out documents.
  - Approve and submit pay application #32.

### **38. WWTP Facility Driveway Pavement**

Budgeted Amount: \$110,000 (FY 2022)

Budget Line Number: 41-421-5640 (Water/Sewer Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - To pulverize and repave existing roadway between the new Sludge Management Building and MBR Facility.
- Status
  - Meet with consultants to discuss and develop project schedule goals and objectives.
- Schedule
  - September 2021 – Design start
  - November 2021 – Design completed
  - January 2022 – Construction start
  - April 2022 – Substantial completion
- Upcoming Tasks
  - Discuss scope of the project with WWTP Supervisor.



### **39. WWTP Metal Shop Building**

Budgeted Amount: \$200,000 (FY 2022)

Budget Line Number: 41-421-5650 (Water/Sewer Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - To construct a new 60 x 105 x 18 in height metal storage building for trucks and equipment. Building will be constructed to include electricity, heating, and cooling.
- Status
  - Meet with consultants to discuss and develop project schedule goals and objectives.
- Schedule
  - September 2021 – Design start
  - November 2021 – Design completed
  - January 2022 – Construction start
  - April 2022 – Substantial completion
- Upcoming Tasks
  - Discuss scope of the project with WWTP Supervisor.

### **40. WWTP Facility Alarm System**

Budgeted Amount: \$60,000 (FY 2022)

Budget Line Number: 41-421-5670 (Water/Sewer Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - To install a Safety Alarm System within the WWTP facility. This will provide emergency notification to employees if a safety issue arises.
- Status
  - Meet with WWTP supervisor to discuss and develop project schedule goals and objectives.
- Schedule
  - September 2021 – Design start
  - November 2021 – Design completed
  - January 2022 – Construction start
  - April 2022 – Substantial completion
- Upcoming Tasks
  - Discuss project timeline and schedule.



#### **41. WWTP Lift Station Panel Control Board Replacement**

Budgeted Amount: \$75,000 (FY 2022)

Budget Line Number: 41-421-5670 (Water/Sewer Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - To replace and update the lift station panels to improve communication between the lift station and the Waste Water Treatment facility.
- Status
  - Meet with WWTP supervisor to discuss and develop project schedule goals and objectives.
- Schedule
  - September 2021 – Design start
  - November 2021 – Design completed
  - January 2022 – Construction start
  - June 2022 – Substantial completion
- Upcoming Tasks
  - Discuss project timeline and schedule.

### **WATER/SEWER**

#### **42. Water/Sewer SCADA Software**

Budgeted Amount: \$40,000 (FY 2022)

Budget Line Number: 41-422-5602 (Water/Sewer Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - To improve communication between the water wells, water tanks, and SCADA monitoring system. Install new fiber lines and communication boards to the water sewer infrastructure.
- Status
  - Meet with Water Sewer Superintendent to discuss and develop project schedule goals and objectives
- Schedule
  - September 2021 – Design start
  - November 2021 – Design completed
  - January 2022 – Construction start
  - June 2022 – Substantial completion
- Upcoming Tasks
  - Discuss project timeline and schedule.



#### **43. North Waterline Loop Phase I**

Budgeted Amount: \$812,000 (FY 2022), \$3,511,829 total project cost

Budget Line Number: 41-422-5604 (Water/Sewer Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - The intent of this project is to provide a secondary river crossing for system redundancy, bring the east side of the Village up to standards set by the Village, support future development, and provide current residents access to the water system.
  - It will convey water from the Village's west side water supply system to the east side water network via 4 miles of 16 and 18-inch pipeline and a horizontal directional drill under the Rio Grande.
- Status
  - NM DFA approved the final loan documents. Now we can start working on the reimbursements.
  - Contractor is working to complete final bore underneath NM 47 just north of the Valencia Church.
- Schedule
  - August 2020 - Survey and right-of-way review.
  - September 2020 - Submit MRGCD license application for use of drainage and irrigation ditches.
  - October 2020 - Full design start
  - December 2020 - Design approval from NMED, MRGCD and NMDFA
  - January 2021 - Request for bids
  - March 2021 - Bid award
  - April 2021 - Construction start
  - August 2021 - Substantial completion
- Upcoming Tasks
  - Submit payment to R & K investments for their temporary access agreement.
  - Obtain loan close-out; work to submit reimbursements paid to the contractor.

#### **44. Central NM Rail Park Sewer Line Extension**

Budgeted Amount: \$1,200,000 (FY 2022), \$1,985,903 (FY 2022)

Budget Line Number: 41-422-5605 (Water/Sewer Fund), 61-510-5501 (American Rescue Plan Fund)

Project Lead: Michael Jaramillo

- Scope of Work



- To extend sewer services to 1,420-acre Central NM Rail Park in Los Lunas, located west of Los Lunas proper, and currently under construction. 12 inch - 14,000 linear feet of forced and 15,500 of gravity feed sanitary sewer collection lines, sanitary sewer pumping stations with all pumping equipment and controls.
- Status
  - Held a 60% design meeting with staff and Molzen Corbin. Separated the project into two (2) projects based on the urgency of water and sewer to Project Charli.
  - Phase I – sewer from Tank Road to the Railroad Tracks.
  - Phase II – water line from Tank Road to the Railroad Tracks.
  - Communicated with MRCOG staff in how to separate the tracking of EDA funding for the NM 6 Waterline from the Central NM Rail Park sewer line if the projects were to be combined.
- Schedule
  - February 2021- Design start
  - October 2021 - Bid advertisement
  - November 2021 - Bid award
  - December 2021 - Construction start
  - June 2022 - Substantial completion
- Upcoming Tasks
  - Prepare disbursement document.
  - Request meeting with property owner on property needed for the lift station at the Central NM Rail Park. Start the acquisition process for the property and easements.

#### **45. New Water/Sewer Offices**

Budgeted Amount: \$800,000 (FY 2022)

Budget Line Number: 41-422-5606 (Water/Sewer Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - To construct a new water and sewer administration building. Facility will house all Water/Sewer personnel, and offer a staging area with workstations and breakroom.
- Status
  - Contractor has started and hired various local sub-contractors to assist in the construction of the building.
  - Foundation was built and currently the plumber and electrician are installing their piping within the foundation.
- Schedule



- September 2020 – Design started
  - November 2020 – Design completed
  - July 2022 – Construction start
  - June 2022 – Substantial completion
- Upcoming Tasks
  - Contractor will start forming and pouring the foundation once the plumber and electrician are done.

#### **46. East-West Corridor Utilities Extension, Design**

Budgeted Amount: \$450,000 (FY 2022)

Budget Line Number: 41-422-5627 (Water/Sewer Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - To design water and sewer utility lines within the new I-25 East West Corridor River Bridge alignment from South Los Lentos to Edeal Road.
- Status
  - Meet with consultants to discuss and develop project schedule goals and objectives.
- Schedule
  - September 2021 – Design start
  - April 2021 – Design completed
- Upcoming Tasks
  - Discuss with consultants project scope and goals.
  - Obtain a Professional Services Task Order from consultant.

#### **47. Morris Road Manhole Improvements**

Budgeted Amount: \$450,000 (FY 2022)

Budget Line Number: 41-422-5696 (Water/Sewer Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - Repair damaged sewer manholes on Morris Road, power wash, paint and seal.
- Status
  - 1<sup>st</sup> Phase project completed and NM Underground (utility on-call) paid \$290,000.
  - 2<sup>nd</sup> Phase project estimate \$450,000. FY 2022 budgeted.
- Schedule
  - September 2020 - Obtain bids
  - February 2021 - Bid award
  - March 2021 - Construction start



- December 2021 - Substantial completion
- Upcoming Tasks
  - Start Phase II Improvements

#### **48. Water/Sewer Extensions**

Budgeted Amount: \$400,000 (FY 2022)

Budget Line Number: 41-422-5698 (Water/Sewer Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - Mission Road
  - Moorehouse Road
  - John John Street
- Status
  - Meet with consultants to discuss and develop project schedule goals and objectives.
- Schedule
  - September 2021 – Design start
  - November 2021 – Design completed
  - January 2022 – Construction start
  - June 2022 – Substantial completion
- Upcoming Tasks
  - Meet with the Water Sewer Superintendent and the consultant to discuss the project goals and timeline.

### **SOLID WASTE**

#### **49. Solid Waste Composting Facility Phase II**

Budgeted Amount: \$100,000 (FY 2022) \$850,000 total project cost

Budget Line Number: 43-423-5640 (Solid Waste Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - Renewable Carbon container System. Eight (8) composting containers and two (2) MBR containers will be installed. The MBR system which will set the temperatures of the composting process.
- Status
  - **Project on hold**; working with Village attorney on litigation against Renewable Carbon; they have not sent the final electrical, computer hardware, sensor probes, blowers, or piping to start the system. We have been waiting for four (4) months, and they have not returned any phone calls or messages.





- Schedule
  - June 2020 - Container modifications
  - August 2020 - MBR container delivered
  - February 2021 - Project completion
- Upcoming Tasks
  - Awaiting final controllers, sensors, and communication from Renewable Carbon. Stated they would be here the week of December 14, 2020; however, no show. Now we are working on a new date to complete the project.
  - **Update:** Communicate with Village attorney and send notice of Breach of Contract; Renewable Energy has failed to communicate with the last remaining contract responsibilities. We have tried to communicate with them for the past five (5) months without resolve.

## LOCAL LEDA

### **50. Tank 3 Site Improvements**

Budgeted Amount: \$2,741,032 (FY 2022)

Budget Line Number: 15-422-5601 (Local LEDA GRT Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - Drill new water well; water tank rehab and new arsenic treatment facilities.
- Status
  - RMCI has started the digging the footings.
  - Electrician and Plumber started installing their piping within the new foundation.
  - Submitted payment application #4.
- Schedule
  - March 2021 - Advertise for Well #3 Arsenic & Tank Improvements
  - May 2021 - Construction start
  - December 2021 - Substantial completion
- Upcoming Tasks
  - Continue to observe and review project updates.
  - Review certified payroll reports.
  - Participate in upcoming bi-weekly project meetings.

### **51. Central NM Rail Park Water Line Extension**

Budgeted Amount: \$609,653 (FY 2022), \$967,000 (FY 2022), \$1,300,000 (FY 2022), \$3,967,000 total project cost

Budget Line Number: 15-422-5610, 15-422-5691 (Local LEDA GRT Fund), 41-422-5649 (Water/Sewer Fund)



Project Lead: Michael Jaramillo

- Scope of Work
  - New 12" diameter waterline starting on north side of NM 6 and continuing west to Central NM Rail Park.
- Status
  - Met with Village attorney on the next step to request design review by EDA. The Village will have to submit the Title Opinion for each easement granted or purchased by the Village and submit a site certificate for each property the water line is constructed within.
  - Met with Molzen Corbin in structuring the bid documents of the NM 6 Waterline into bid lots; this will allow the Village to request bids for both the water and sewer line project at the same time, however, pay for them separate because of the various funding sources.
- Schedule
  - June 2019 - 60% Preliminary design submittal
  - March 2021 - 100% Design submittal
  - September 2021 - Bid opening
  - October 2021 - Bid award
  - December 2021 - Construction start
  - June 2022 - Construction completion
- Upcoming Tasks
  - Submit 90% design documents to EDA for review and concurrence.
  - Submit Title Opinion, Site Certificate, and complete easement package to EDA for review and concurrence.
  - Submit Project Status Report Activities 1<sup>st</sup> Quarter to EDA for reporting compliance.

## **52. Central NM Rail Park Storage Tank 8**

Budgeted Amount: \$2,738,735 (FY 2021)

Budget Line Number: 15-422-5615 (Local LEDA GRT Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - Design 750,000-gallon storage tank for Central NM Rail Park capacity.
- Status
  - 100% design completed.
  - Met with property owner regarding proof of land ownership and easement dedications. Village attorney is working to obtain easements. (still awaiting 4/25/2021)



- Met with property owner and PNM regarding utility access to proposed storage tank site. (in design with PNM)
- A verbal commitment has been offered to Village for property dedication; awaiting survey of the site. (still awaiting plat submittal from property owner 3/25/2021)
- Schedule
  - September 2020 - Finalize property purchase agreements
  - May 2021 - Advertise for bids
  - June 2021 - Bid award
  - July 2021 - Construction start
  - November 2021 - Substantial completion
- Upcoming Tasks
  - Finalize design and transferring landowner's property.
  - Obtain property appraisal - property owner wants to apply cost of property to their proportionate share of total cost of infrastructure improvements.

### **53. Well 7 Arsenic Treatment Facility**

Budgeted Amount: \$3,427,802 (FY 2022), \$2,939,814 (FY 2022), \$6,367,616 total project cost

Budget Line Number: 15-422-5671 (Local LEDA GRT Fund), 18-422-5619 (State LEDA Facebook Project Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - Construct arsenic treatment facilities, including chemical dosing. Install line shaft turbine pump and motor in well and construct well enclosure. Construct booster pump and disinfection facilities.
- Status
  - Construction started on 2B Arsenic Treatment; Awarded construction bid to RMCI @ \$5,942,616.34 W/NMGRT.
  - Construction pictures will follow.
  - 2A Site Improvements has finally been closed out.
- Schedule
  - September 2020 - Construction start 2A Site Improvements
  - December 2020 - Bid award 2B Arsenic Treatment
  - May 2021 - Substantial completion 2A Site Improvements
  - January 12, 2021 - Pre-construction meeting scheduled (Zoom)
  - February 2021 - Construction start 2B Arsenic Treatment
  - December 2021 - Substantial completion 2B Arsenic Treatment



- Upcoming Tasks
  - Approve pay application #4 to RMCI 2B.

## **STATE LEDA**

### **54. Huning Ranch Loop East Sewer Line Interceptor**

Budgeted Amount: \$2,303,417 (FY 2022)

Budget Line Number: 18-422-5630 (State LEDA Facebook Project Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - Design and construction of 18" sewer line for additional sewer capacity from Facebook to Desert Willow.
- Status
  - Continue to resolve field survey issues. Contractor is preparing to start the sewer line bore under NM 6 and Huning Ranch Loop East.
  - Installed about 250' of pipe, including, five
  - Met to discuss a couple of field issues.
- Schedule
  - December 2020 - 100% design completed
  - December 2020 - Obtain NMED and NMEDD 100% design approval
  - January 2021 - Bid advertisement
  - February 2021 - Bid award
  - April 2021 - Construction start
  - November 2021 - Substantial completion
- Upcoming Tasks
  - Participate in weekly progress meetings.
  - Review, approve, and submit contractor payment application #4.

### **55. I-25 Off-Ramp Second Lane**

Budgeted Amount: \$1,166,000 (FY 2022)

Budget Line Number: 18-422-5637 (State LEDA Facebook Project Fund)

Project Lead: Michael Jaramillo

- Scope of Work
  - Construct a second right-turn lane onto NM 6 from I-25, including roadway signal improvements on Desert Willow. This improvement will support upcoming economic development west of I-25 and meet NMDOT State Access Manual (SAM) requirements.
- Status



- Requested a Professional Services Agreement from Molzen Corbin to start the planning and design process.
- Met with NMDOT to discuss; they are asking for the Village to wait until Facebook makes their Traffic Impact Analysis available for traffic counts. They are expecting by mid-August 2021
- Schedule
  - May 2021 - Design start
  - August 2021 - 30% design approval from NMDOT
  - October 2021 - 60% design
  - November 2021 - 90% design
  - January 2021 - Construction start
  - May 2022 - Substantial completion
- Upcoming Tasks
  - Schedule a design kick-off with NMDOT and Molzen Corbin to ensure compliance of construction is within design in August 2021.
  - Obtain a task order (agreement) for design, construction management, observation, and project completion.

### **NON-BUDGETED PROJECTS**

#### **56. Route 66 Museum and Visitor Center**

Budgeted Amount: N/A

Budget Line Number: N/A

Project Lead: Erin Callahan

- Scope of Work
  - Design and construct a new Route 66 Museum and Visitor Center on Main Street at the old Country Inn site.
- Status
  - Currently working to schedule a site visit with NM Historic Preservation Division to determine if we can apply to put the Gallegos/Archuleta House on a historic register. Also working on the stabilization and preservation of the structure.
- Schedule
  - TBD
- Upcoming Tasks
  - Meeting with NM HPD, apply for historic register status.
  - Finish stabilization project
  - Select firm for initial site development.



## **57. School of Dreams Academy Project**

Budgeted Amount: N/A

Budget Line Number: N/A

Project Lead: Erin Callahan

- Scope of Work
  - On October 24, 2019, Council authorized the Village to enter into a lease-purchase agreement with the School of Dreams Educational Foundation for 10 acres of the 20.5-acre Village-owned parcel on which they are currently operating. Staff is to work with SODA to create the 10-acre parcel, prepare the lease purchase agreement, negotiate a development agreement, and ensure that development timelines are met.
- Status
  - The lease purchase agreement has been fully executed by the Village. It has been noted recently by Mike Ogas that the State has not yet signed the lease purchase agreement. We aren't aware they have any issue with it, just taking a long time.
  - SODA's 5-year master plan, a requirement due to the Public Schools Facilities Authority, has been delayed, and as a result their site plan and phasing plan have not been submitted to the Village. They have been informed that we require this information in order to begin their development agreement, and that we cannot accommodate further delays, which could result in a default of their lease-purchase agreement. SODA will be working with Greer Stafford Architects, who will assist with providing the information required by the Village.
  - Once we receive their site plan and phasing plan, we will be able to draft a development agreement and set specific timelines for the phases of their development.
- Schedule
  - Finalize license with SODA for continued use of Village-owned south 10.5-acre parcel for access and circulation.
  - Continuing to hold regular meetings, which have experienced delays.
  - P&Z and Council - Change zoning to TOD-MU, possible Conditional Use permit for school.
  - TBD (No timeline at this time) - Development Agreement to Council, SODEF begins development
- Upcoming Tasks
  - Draft development agreement
  - Develop license agreement for access
  - Prepare zone change item for P&Z and Council





## **58. Affordable Housing Development in Metropolitan Redevelopment Area**

Budgeted Amount: N/A

Budget Line Number: N/A

Project Lead: Erin Callahan

- Scope of Work
  - Work within the scope of the MRA plan and the affordable housing ordinance to negotiate with affordable housing developers who may be interested in developing Village-owned land with affordable housing.
- Status
  - Public infrastructure connecting Helen Circle to Los Lentos will be installed FY2022 by the Village, also south of SODA on the Village parcel. In discussions with one developer who is finalizing their team now.
- Schedule
  - TBD
- Upcoming Tasks
  - TBD

## **59. NM 314 and Courthouse Road Realignment (NMDOT)**

Budgeted Amount: N/A

Budget Line Number: N/A

Project Lead: Michael Jaramillo (NMDOT)

- Scope of Work
  - Realign Courthouse Road with Vaughn Street; improve railroad, pedestrian, and vehicle traffic safety.
- Status
  - Grading and site work ongoing.
  - NMDOT notified the Village of an 8-inch waterline needing to be moved; one of the traffic lights pole mounts cannot be installed correctly if left in place. The Village on-call utility contractor will be moving the waterline as required within the next two weeks. Public notice will be sent regarding the water shut off.
  - Contractor has started to install the new railroad crossing.
- Schedule
  - September 2020 - Bid advertisement
  - November 2020 - Construction start; delayed due to COVID and bid review
  - March 2021 - Construction start
  - August 2021 - Construction substantial completion
- Upcoming Tasks





- Pave new pathway and turn lanes
- Discuss 45% project completion with NMDOT and contractor

#### **60. NM 6 Widening Project (NMDOT)**

Budgeted Amount: N/A

Budget Line Number: N/A

Project Lead: Michael Jaramillo (NMDOT)

- Scope of Work
  - To make improvements along NM 6 from Sand Sage to the Central NM Rail Park. Improvements will include new turn lanes, street lighting, increased shoulder widths, repaved roadway, and roadway markings.
- Status
  - NMDOT has awarded the project and they still have not informed the Village who.
  - NMDOT notified the Village one (1) property is not selling their easement so they are working through the condemnation process.
  - NMDOT notified the Village the 18-inch waterline installed in 1993 is now in their newly acquired right-of-way. The Village signed a Utility Joint Use Agreement which will allow the 18-inch waterline to stay within its location.
- Schedule
  - September 2021 – bid award
  - October 2021 – construction start
  - April 2022 – substantial completion
- Upcoming Tasks
  - Schedule pre-construction meeting.

#### **61. New River Bridge Signs**

Budgeted Amount: N/A

Budget Line Number: N/A

Project Lead: Michael Jaramillo

- Scope of Work
  - Construct two new entry signs related to South Route 66. Possible utilization of neon-like signs constructed upon newly constructed pedestals.
- Status
  - Staff have been reviewing various conceptual drawings. Sign consultant is working to finalize.
  - Submitted cost estimate to Village Administrator for review and approval. Recommendation will be submitted to Council when ready.



- Schedule
  - August 2021 – Design complete
  - September 2021 – Award bid
  - October 2021 – Start construction
  - December 2021 – Substantial completion
- Upcoming Tasks
  - Meet and discuss with staff final conceptual drawings.

## **62. Water Tank School Championships Painting Project**

Budgeted Amount: N/A

Budget Line Number: N/A

Project Lead: Michael Jaramillo

- Scope of Work
  - Design and paint or install vinyl wrap lettering of all Los Lunas High School Championship Teams on the northern water tank located off I-25.
- Status
  - Funding approved by Council in FY 2019-20 Final Budget on July 25, 2019.
  - **Update:** Restarted project. Met with a sign company and discussed the possibilities of what can be done.
- Schedule
  - September 2021 - Obtain Los Lunas School District support of project scope
  - November 2021 - Obtain local government permission to advertise for bids
  - November 2021 - Obtain bid award approval
  - December 2021 - Start project construction
  - May 2022 - Project completion
- Upcoming Tasks
  - Obtain preliminary designs from the sign company. Send to others and obtain comments and suggestions.

## **63. Project Title (Reserved)**

Budgeted Amount:

Budget Line Number:

Project Lead:

- Scope of Work
  -
- Status
  -
- Schedule



Small Community • Big Possibilities



ADMINISTRATION DEPARTMENT

- 
- Upcoming Tasks
-